EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement of Roads in Billikallappa layout in ward no: 07, Byatarayanapura Kodigehalli Sub Division.
2	Amount of Work Portion	~~3775~~ 3775709=00
3	Estimated Cost	40.00 Lakhs
4	Name of contractor	ERIDL
5	Agreement No.	217
6	No. and date under which work order issued	217/30-12-2013
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	- 70%
13	Work carried out during 2nd extension	— 30%
14	Time now applied for	—
15	Date of recommending time limit applied for	373 Days
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Bridge work has been work on Spot Penalty has been Imposed
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Assistant Engineer

Executive Engineer

Chief Engineer
Yelahanka Zone
Jnath Bangalore Mahanagara
Rangalore 92